



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR DECEMBER 7, 2016 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING

COMPLETED CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
1.	Monterey-Santa Cruz ADA (0R5104)	On SR 1 and SR 9 at various locations (other locations in Monterey County)	Construct curb ramps, sidewalks, and modify signal and lightings	Fall 2015 – Nov. 10, 2016	\$1.2 Million	SHOPP	Kathy DiGrazia (HB)	Pacific Infrastructure, Vacaville, CA	Construction completed in July and accepted on Nov. 10, 2016

CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
1.	Highway 1 Elephant Trunk Slide Permanent Restoration (1A7004)	On Highway 1 in northern San Luis Obispo County and southern Monterey County about 3 miles north of San Carporforo Creek Bridge to Limekiln Creek (PM 73.7-74.0)	Construct a 1,000-foot-long retaining wall for permanent restoration and to stabilize settlement	Fall 2016 Ribbon Cutting 10/20/16	\$9.5 million	SHOPP	Lisa Lowerison (RS)	John Madonna Construction of San Luis Obispo, CA.	Construction completed in October. Plant establishment work ongoing through fall of 2017.
2.	Highway 1 Cow Cliffs Viaduct (1F8904)	In Monterey County Near Lucia from 0.1 Mile South of Big Creek Bridge to 2.8 Miles South of Dolan Creek Bridge (PM 28.0-28.4)	Construct Viaduct	Summer 2015-Fall 2016	\$3.9 million	SHOPP	Ken Dostalek (TL)	RGW Construction Inc. Livermore, CA	Temporary signal has been removed. Project is scheduled to be completed on November 18, 2016
3.	Hwy. 1 Monterey to Marina CAPM (1A7604)	In Monterey County, from Sloat Avenue Undercrossing to South Marina Overhead (PM R77.56-R85.3)	Pavement Preservation (CAPM)	Fall 2016	\$9.2 million	SHOPP	Kathy DiGrazia (TL)	Granite Construction Co. Watsonville, CA	Project is scheduled to be completed in the middle of December 2016.



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR DECEMBER 7, 2016 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING

CONSTRUCTION PROJECTS (Cont'd.)									
	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
4.	Accelerated Accessible Pedestrian Signals (1G280)	9 intersections in Monterey County along Routes 68, 156, 183 and 218 (other locations in SCr, SBt and SLO Counties)	Install accessible pedestrian signals	Mid-June 2016--December 2016	\$1.3 Million	SHOPP	Kathy DiGrazia (LB)	PTM Engineering, Riverside, CA	Locations: All work in Monterey and Santa Cruz counties is completed; pending work in Santa Barbara County.
5.	Highway 68 Salinas River Bridge Widening (0F7004)	In Monterey County on Route 68 near Salinas from 0.2 mile East of Reservation Rd. undercrossing to Spreckels Blvd. undercrossing (PM R17.4/R18.0)	Bridge Widening	April 19, 2016—Winter 2018	\$9.8 million	SHOPP	David Rasmussen (BR)	Viking Construction Co. of Rancho Cordova	Ongoing construction activities.
6.	Hwy. 101 South Greenfield Median Barrier (1E0604)	In and near Greenfield from Teague Ave. to Walnut Ave. OC (PM 47.7-53.9)	Concrete median barrier, inside shoulder widening and rumble strip	Spring 2016—Fall 2016	\$4,475,000	SHOPP	Aaron Henkel (RH)	Granite Construction Company, Watsonville	Project is in minor suspension due pending a change order for planting but expected to be completed by early December, followed by one year of plant establishment.
7.	Hwy. 101 Soledad CAPM (1F69U4)	In Monterey County North of Greenfield Overcrossing to North of Gonzales Overcrossing (PM 55.2-73.8)	Pavement Preservation	Spring 2016-Winter 2016/2017	\$22.9 million	SHOPP	Aaron Henkel (RH)	Granite Rock, Watsonville	Construction began on April and is expected to be completed by January 2017.
8.	Highway 156 Castroville Median Barrier (1F7304)	Near Castroville from junction of SR1 to Castroville (PM R0.1/R1.6)	Median Barrier and Rumble Strip	Summer 2016—Fall 2016	\$900,000	SHOPP	David Silberberger (PM)	Coral Construction	Construction of this project is underway. Target completion is December 2016.



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR DECEMBER 7, 2016 TRANSPORTATION AGENCY FOR MONTEREY COUNTY’S MEETING

PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Comments
9.	Highway 1 Paul’s Slide Repair (0T850)	Near Lucia north of Limekiln Creek Bridge to south of Lucia (PM 21.6/22.1)	Install Catchment, Improve Drainage	Fall 2019	\$16.1 million	SHOPP	Ken Dostalek (PM)	Purpose of project is to reduce the number of maintenance closures caused by frequent mudslides at this location. Nearing completion of Draft Environmental Document.
10.	Highway 1 Safety Upgrades: Hurricane Pt. to Rocky Creek Viaduct (1A000)	North of Big Sur south of Bixby Creek Bridge to south of Rocky Creek Bridge (PM 58.3/59.8)	Shoulder Widening, Guardrail Upgrades, Potential Retaining Wall	Summer 2019	\$5 million	SHOPP	Ken Dostalek (PM)	Final Environmental Document (FED) expected mid-December 2016.
11.	Highway 1 Big Sur CAPM (1F680)	Near Big Sur from Torre Canyon Bridge to Carpenter Street (PM 39.8/74.6)	Pavement Rehabilitation	Fall 2021	\$24 million	SHOPP	David Rasmussen (PM)	Environmental studies work has begun.
12.	Highway 68 Pacific Grove Shoulder Widening (1C250)	Pacific Grove to Scenic Drive (PM 1.6/L4.0)	Shoulder Widening, Rumble Strips, Guardrail	Spring 2021	\$2.5 million	SHOPP	David Rasmussen (PM)	Project is expected to begin design phase in early 2017.
13.	Highway 68 Pacific Grove Centerline Rumble Strip (1G450)	East of Piedmont Avenue to West of the JCT RTE 1/68 (PM 1.6/L4.1)	Centerline Rumble Strip & OGAC	Summer 2018	\$1.7 million	SHOPP	David Rasmussen (PM)	Project is currently in design phase.
14.	Highway 101 San Antonio River Bridge-Seismic Retrofit (1F820)	Near King City at the San Antonio River Bridge (PM R6.7)	Seismic Retrofit 2 Bridge	Winter 2021	\$7 million	SHOPP	David Rasmussen (PM)	Project is in the environmental studies phase.
15.	Highway 101 Paris Valley 2 R Rehab (1F740)	Near King City from 0.1 miles south of Paris Valley Rd to Rancho (PM R28.0/R30.6)	Pavement Rehabilitation	Summer 2019	\$26.9 million	SHOPP	Aaron Henkel (PM)	Project is in Design and will go out to bid by December 12, 2018.



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR DECEMBER 7, 2016 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING

PROJECTS IN DEVELOPMENT (Cont'd.)

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Comments
16.	Highway 101 Salinas River Bridge Seismic Retrofit (1C960)	Near King City at the Salinas River Bridge (PM R41.-R41.8)	Seismic Retrofit	Winter 2021	\$1.4 million	SHOPP	Aaron Henkel (PM)	Project is in Project Approval & Environmental Document phase. The environmental document is currently being finished and it is expected to be in design by April 2017.
17.	Highway 101 King City Rehab (1F750)	Near King City from 0.4 miles south of wild Horse Rd to 0.2 miles north of Jolon Rd (PM R36.9/43.2)	Pavement Rehabilitation	Fall 2018	\$57.6 million	SHOPP	Aaron Henkel (PM)	Project is currently in the design phase and will go out to bid by June 2018.
18.	Highway 101 CURE Safety Improvements near King City (0T990)	Central Avenue to south of Teague Avenue (PM 45.8/49.8)	Eucalyptus Tree and Metal Beam Guardrail Removal	Winter 2017	\$2.5 million	SHOPP	David Rasmussen (PM)	Project advertised Sept. 12 and opened for bid Oct. 13; as of Nov. 17, still pending award and approval.
19.	Highway 101 North Greenfield Median Barrier (1G380)	North of Walnut Avenue (PM 53.9-57.1)	Median barrier and inside shoulder rumble strip with shoulder widening	Fall 2018	\$4.1 million	SHOPP	Aaron Henkel (PM)	Project is currently in Design phase. The target date for going to construction is May 2019.
20.	Highway 101 Salinas CAPM (1F700)	North of Gonzales to East Market Street (PM 73.8/87.3)	Pavement Preservation	Spring 2019	\$19 million	SHOPP	David Silberberger (PM)	The project team is currently working on the design of the project. The project is targeted to go to construction in the Summer of 2019.
21.	Highway 101 Salinas Rehab (1C890)	In the City of Salinas between east market St overcrossing and 0.3 miles south of Russell/Espinosa (PM 87.31/R91.5)	Roadway Rehabilitation	Winter 2018	\$34 million	SHOPP	Aaron Henkel (PM)	Project is in Design and will go out to bid by April 27, 2018.



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR DECEMBER 7, 2016 TRANSPORTATION AGENCY FOR MONTEREY COUNTY’S MEETING

PROJECTS IN DEVELOPMENT (Cont’d.)

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Comments
22.	Highway 156 West Corridor (31600)	Between Castroville and Prunedale (PM R1.6-T5.2)	Construct new 4-lane divided freeway and new interchanges	Fall 2019-Fall 2023	\$264 million	STIP / Federal Demo	David Silberberger (PM)	The project team continues to focus their attention on delivering a Supplemental Environmental Impact Report (EIR). Caltrans and TAMC are partnering to produce the final document. The Supplemental EIR process will provide important information regarding the feasibility of moving ahead with tolling as a source of revenue for this project.
23.	Highway 183 Blackie Road Rumble Strip Project (1G390)	Davis Rd to Blackie Rd (PM 1.8/R8.6)	Centerline/shoulder rumble strip and resurfacing	Fall 2017	\$1.4 million	SHOPP	Aaron Henkel (PM)	Project is currently in the design phase and will go out to bid by January 2017.
24.	Highway 198 North Fork Widening (1C660)	22 miles East of San Lucas (PM 22.4/22.8)	Widen shoulders and correct super-elevation	Fall 2017	\$1.8 million	SHOPP	Aaron Henkel (PM)	Project is currently in the design phase and will go out to bid by February 2017.